

## HRSEP 1998/99 Final Report

- Category (Check one)       RWS    (Resource & Watershed Stewardship)  
     HR    (Habitat Restoration)  
     ST    (Stock Rebuilding)
- Area (Check One)         VI    (Vancouver Island & South Coast)  
     NCC   (North & Central Coast and Yukon Territory)  
     FRB   (Fraser River Basin)

### Proponent Information

<i>Organization Name</i>	Department of Fisheries and Oceans, HEB/RRD Nanaimo
<i>Contact Name</i>	Russ Doucet and Mel Sheng
<i>Contact Title</i>	Restoration Engineer and Restoration Biologist
<i>Mailing Address</i>	4166 Departure Bay Road
	Nanaimo, BC
	V9T 4B7

<i>Phone</i>	250-756-7005	<i>Fax</i>	250-756-7088
<i>Alt Phone</i>	250-756-7016	<i>Alt Fax</i>	
<i>Email</i>	doucetr@df-mpo.gc.ca		

*Did you receive DFO input on this project?* *Yes/No*

*Name of DFO Contact(s):* DFO-HEB led project in concert with MacMillan Bloedel

## Project Information

Project Title : MacBlo Channel 98E2

Start Date : July 10, 1998

End Date : August 20, 1998

Project Rationale  
(Problem being addressed) : To create stable off-channel spawning and rearing habitat

Was a feasibility study or pre-assessment done for this project? Yes  
If yes, please describe.

DFO/HEB provided bio-engineering surveys, test pits and design

### Activity Type

Check all that apply

Inventory & Mapping	<input type="checkbox"/>	Stock Assessment	<input type="checkbox"/>
Public Awareness	<input type="checkbox"/>	Habitat Restoration	<input checked="" type="checkbox"/>
Stock Enhancement	<input checked="" type="checkbox"/>	Stewardship/Community Planning	<input type="checkbox"/>
Other	<input type="checkbox"/>	Specify	<input type="text"/>

### Project Objectives (from your proposal and/or agreement)

Objective # 1 : To create 2000 sq.meters of new habitat for chum salmon spawning and coho salmon spawning and rearing

This objective was successfully constructed

Objective # 2 : To install LWD complexing in an existing 4000 sq meter offchannel and pond habitat complex

This objective was achieved

**Partnerships**

List and describe the personnel involved in the project.

Track excavator operators (2) Truck drivers (2) Labours (2) Construction supervisor (1)
--

# of persons trained 2  
# of persons employed 7  
person-days of employment created 100

# of volunteers involved nil  
# of volunteer hours

Is the local community involved in this project? List and describe the partnerships involved.

Community Fisheries group are active stewards in the watershed MacMillan Bloedel provided funding and land ( the project is on their private lands)
--

**Project Location**

Check all that apply

(Check) (Details – name, code or other)

Water body / System(s)

Englishman River
------------------

Watershed(s)

92-3800
---------

Marine Statistical Area(s)

--

Other

--

**Results/Quantifiable Measures**

*Species Addressed*

Coho  
Chum

*Habitat Addressed*

Off-channel

**For Mapping & Inventory Projects:**

Was your data collected according to the DFO-HEB Info Mgmt. guidelines? (ref. Brad Mason) Yes/No  
If yes, was it submitted in digital format? \_\_\_\_\_

Linear metres of area mapped: \_\_\_\_\_  
Other: \_\_\_\_\_

**For Stock Rebuilding Projects:**

# Adult Salmon Enumerated: \_\_\_\_\_  
# Juvenile Salmon Enumerated: \_\_\_\_\_  
# Salmon marked/Tagged or released: \_\_\_\_\_  
Other: \_\_\_\_\_

**For Stewardship/Community Planning Projects:**

# Public Presentations/Media Releases: \_\_\_\_\_  
# Landowners Contacted: \_\_\_\_\_  
Other: \_\_\_\_\_

**For Habitat Restoration Projects:**

Fencing:  $m^2$  (fence to bank) and kms protected : \_\_\_\_\_  
Riparian re-planting (# plants/trees and  $m^2$  area): \_\_\_\_\_  
In-channel habitat ( $m^2$  area of section restored) \_\_\_\_\_  
Off-channel habitat ( $m^2$  area created/restored) **6000**  
Estuarine habitat ( $m^2$  area created/restored) \_\_\_\_\_  
Lake habitat ( $m^2$  area created/restored) \_\_\_\_\_  
Fish Access: ( $m^2$  or km of habitat made available) \_\_\_\_\_  
Other: \_\_\_\_\_

**Project Description**

*Please enter a general project description below. Please include an overview of the methods and techniques used. If required, you may attach an additional sheet.*

See attached detailed project report.

**Follow-up & Monitoring**

*Please describe the current status of the project. Has the problem being addressed been solved? (see "project rationale") What are the ongoing issues in the area and your recommendations for future work.*

The Englishman River is a large unstable system.  
A major proportion of the production of salmon occurs in 2 off channel developments.  
Further off channel development is recommended

**Supporting Documentation**

*You may attach additional documentation to illustrate your project's results. (optional)*

*Documentation Attached*

<input type="checkbox"/>	<i>Maps</i>	<input type="checkbox"/>	<i>Brochure</i>
<input checked="" type="checkbox"/>	<i>Photos</i>	<input type="checkbox"/>	<i>News clippings</i>
<input checked="" type="checkbox"/>	<i>Data report</i>	<input checked="" type="checkbox"/>	<i>Other</i>

**Financial Summary**

*Please specify project costs according to the following categories for the total budget received from HRSEP. You may also attach further financial statements in other formats, as produced by your group's financial systems. It is not necessary to forward copies of individual receipts and invoices. As per the terms of our Agreement, please retain these in your files for a minimum period of three years, as DFO reserves the right to audit all HRSEP projects.*

	<i>Projected Amount</i>	<i>Actual Amount</i>	<i>Details</i>
<i>Wages / Personal Costs</i>	\$ 10,000	10,000	Supervision and labour
<i>Transport / Equipment</i>	\$ 45,000	50,000	Construction equipment
<i>Office / Overhead</i>	\$ 4,000	4,000	Administration
<i>Other Costs</i>	\$ 2,000		Cost to DFO for project feasibility/design
<b>Total Received from HRSEP</b>	\$	22,000	

*Contributions to the total budget may be from other agencies or in-kind contributions from your own organization, please specify:*

	<i>Amount</i>	<i>Details</i>
<i>Other Contributors to Total Project</i> \$	44,000	MacMillan Bloedel

**ENGLISHMAN RIVER**  
**M&B Side-channel (1998)**

by

M. Sheng, Bio; R. Doucet, P. Eng; G. Hill, EIT  
August 1998

**Location:** The M&B side-channel is located on the right side of the Englishman River. It is approximately 2.5 km upstream of the Highway 4 bridge and 200m downstream of the power line river crossing.

**Construction Drawings:** DFO Dwg. # 31-86-1; 31-86-2; 31-86-3

<b>Cost Summary:</b>	M&B .....	\$44,000
	DFO (construction costs) .....	\$17,000
	<u>DFO (in-kind) .....</u>	<u>\$ 5,000</u>
	<b>Total .....</b>	<b>\$66,000</b>

*MISS*

**Introduction:**

Coho smolt production in the Englishman River appears to be limited by over-winter rearing habitat. Results from a downstream trapping program during the spring of 1998 indicate that 30% of the total smolt production in the river is derived from two manmade side-channels (Timberwest and M&B side-channels). Coho smolt production is 0.2 smolts/m<sup>2</sup> in the M&B channel and 0.42 smolts/m<sup>2</sup> in the Timberwest channel. The bio-standard for surface-fed channels is 0.5 smolts/m<sup>2</sup>. The low production in M&B Channel is due to poor flow (only 0.5-1 cfs of groundwater flow) and poor habitat complexity.


To improve smolt production, a new spawning and rearing side-channel was built. The new channel diverts surface water from the Englishman River, channels it through 350m of new spawning and rearing side-channel, and flows into the top of the old M&B channel. The existing groundwater channel benefits from the higher surface flow rate, which should increase fish attraction into the channel. Large woody debris was added to the old groundwater channel to provide more rearing habitat for juvenile salmonids. Approximately 20% of the wetted area is spawning habitat and 80% is stable rearing habitat. Coho smolt production in the M&B channel will be assessed next spring.



### **Project Description:**

The project involved the installation of a river intake, excavation of 350m of a new salmonid rearing/spawning channel, and installation of woody debris in 600m of a previously constructed groundwater channel (1990).

The river intake was a steel trash rack cantilevered into the water on an outside bend section of the Englishman River. The trash rack was connected to 60 m of 12" diameter pipe. A gate valve, to facilitate flow control, was attached at the downstream end of the pipe. The intake allows up to 0.2 cms (7 cfs) of water to enter the channel during low flow periods. However, a maximum of 4% of the available river discharge (i.e. 1 cfs if the river discharge is 25cfs) will be diverted into the channel during low summer flow. The valve will be shut off during high flows and will be dependent on groundwater flow during most of the winter months.




**Figure 1. A 0.30m (12") diameter steel pipe with a trash rack on the end was cantilevered into the Englishman River. A space was left under the pipe to reduce the amount of bedload entering the pipe.**

The total wetted length of the spawning and rearing channels excavated this summer is 350 m long. The main channel is 225 m long. It has 3 riffle sections with downstream slopes of 5% (1:20). The average slope of the channel is 0.6%. Two back-watered blind-channels extended off of the main channel. The channel width varies from 3.5 to 7 m and the average depth is 0.50 m. Extensive woody debris was placed in the channel.



**Figure 2. Before the channel was excavated, M&B cleared the channel right-of-way and selectively logged the nearby areas.**



**Figure 3. The channel was heavily loaded with LWD to provide optimum overwintering conditions for coho juveniles.**

The old groundwater channel was complexed with 25 trees and 175 Douglas Fir root wads. The trees were buried into the banks at intermittent spacing to keep the clustered roots from drifting downstream during floods. Duck-bill anchors and rebar were used to provide additional anchoring of the trees and roots. Two beaver dams were removed and replaced with fish accessible riffles.



**Figure 4. The older groundwater section of the channel had 15 trees and 175 stumps added to it to increase its coho rearing potential.**

**Estimated Production:**

New MB channel:

350 m long x 5.7 m wide = 2000 m<sup>2</sup>

Estimated coho smolt production = 2000 smolts

Old M&B groundwater channel:

600 m long x 6.67 m wide = 4000 m<sup>2</sup>


Estimated coho smolt production = 4000 smolts

Chum production:

Total Spawning area = 1000 m<sup>2</sup>

Chum fry production = 250,000 fry





SEE 31-86-3 FOR CHANNEL PROFILE

DEPARTMENT OF FISHERIES AND OCEANS HABITAT AND ENHANCEMENT BRANCH		SCALE 1:1500 DATE JUNE 1998 DRAWING NUMBER 31-86-2 REVISION 1
31-86-3 CHANNEL PROFILE AND INTAKE DETAILS	1 FEB '98 - AS BUILT	DESIGNED RD/MS/CH DRAWN CH CHECKED HYDROLOGIST APPROVED APPROVED
DWG. NO.	REFERENCE DRAWINGS	NOTES
NO.	DATE	REVISIONS